

GARHWAL MANDAL VIKAS NIGAM LIMITED

74/1, Rajpur Road, Dehradun

Tender Form

I/we do hereby tender to execute the **CONSTRUCTION OF MULTIPURPOSE HALL, SOUVINIER KIOSK, OFFICE CUM REST ROOMS AT GAUCHER (DISTT. CHAMOLI)** More particularly describe in schedule "B" specification etc. attached with this tender form and deposit herewith an earnest money the sum of ₹ **1,00,000.00 (₹ ONE LAC ONLY)** The earnest money may be forfeited if I/we fail to sign the contract for the work, the form of which I/we have received within the time specified in the notice calling for tenders.

2. With this tender I/we submit a schedule of rates upon which our tender has been based and I/we aware that the corporation accept no responsibility for the accuracy of the bill quantities supplied with the form of tender and condition of the contract.

3. I/we have given below my/our permanent postal address. Any change in the address shall be intimated from time to time in writing to the Engineer In charge. I/we shall make necessary arrangement at all time to receive any notice, order and communication that will be issued to me/us at this address. If any letter/communications is received back undelivered. Nigam will be free to take any action in view of the same without entitling me/us for any claims whatsoever in this account.

Signature of Tenderers

Signature of witness

Address.....

1)

.....

Address

Dated.....

.....

2)

Address

The above tender is hereby accepted by me on behalf of Garhwal Mandal Vikas Nigam Ltd.

GENERAL MANAGER

Dated.....the day of

SCHEDULE "B" FOR CIVIL WORKS

Date of Calling Tender: 5.12.2011
Date of Receiving Tender: 7.1.2012
Date of Opening Tender: 7.1.2012

Time of Completion: 6 month
Earnest Money: Rs. 1,00,000.00
Cost of Tender Form: Rs. 1500.00+ Trade Tax

NAME OF WORK: CONSTRUCTION OF MULTIPURPOSE HALL, SOUVINIER KIOSK, OFFICE CUM REST ROOMS AT GAUCHER (DISTT. CHAMOLI)

S.No.	NAME OF ITEM	QTY	UNIT	RATE	AMOUNT
A	STRUCTURAL WORKS				
1	Supply & Installation of prefabricated logs conforming to Solidtet AAA rating including sanitary, water supply, electrification, polishing, painting, furnishing complete as per design, drawings and specification attached on Turn Key Basis	one	job		
B	CIVIL WORKS				
1	Excavation in foundation in all type of soils including up to 1.5M lift and lead upto 30M and including filling watering and ramming of excavated earth into the trenches are in to the space between the building and sites of foundation trenches or in to the plinth and removal and disposal of surplus earth as directed by the Engineer-in-charge upto a distance of 30M from the foundation trenches.	72.00	Cum		
2	Concrete with 40mm gauge approved stone ballast, local sand and cement in proportion of 8:4:1 in foundation including supply of all material, labour and T&P etc. required for proper completion of the work.	34.00	Cum		
3	Concrete with 40mm gauge approved stone ballast, local sand and cement in proportion of 6:3:1 in foundation including supply of all material, labour and T&P etc. required for proper completion of the work.	19.00	Cum		
4	Random coursed Rubble stone masanary 1:6 cement and fine sand mortar in foundation and plinth of building including supply of all material, labour, T & P etc. required for proper completion of the work	21.00	Cum		
5	Tor Steel work in plain work such as in R.C.C work brought to required shape as necessary including binding for proper completion of the work.	18.00	Qtl		
6	Filling earth and stone in plinth including watering , dressing, ramming etc.	110.00	Cum		

S.No.	NAME OF ITEM	QTY	UNIT	RATE	AMOUNT
7	Earth work in excavation in general cutting in ordinary soil.	100.00	Cum		
8	R.C.C. Work with cement, approved coarses sand and 2cm gauge approved stone ballast in proportion of 1:1.5:3 in T-beam slab roofs and R.C.C columns excluding supply of reinforcement & its bending but including its fixing and binding the same with 24 B.W.G. binding wire and including necessary centering and shuttering including supply of all material, labour and T&P etc. required for proper completion of the work.	25.00	Cum		
9	Sand filling below floor including supply of all materials, labour T & P etc. required for proper completion of the work.	28.00	Cum		

MODE OF PAYMENT:

- 1 The quantities given here are tentative and may vary upon site condition, however the payment for the civil works shall be made on actual basis.
- 2 Payment for the structural work shall be made as per the following schedule.
 - i On supply of complete materials at site- 40% of the total cost on turn key basis.
 - ii On Erection - 40% of the total cost.
 - iii On satisfactory commissioning and handing over of the project- 20% of the total cost

GENERAL TERMS AND CONDITIONS

- i Quantities given in the schedule 'B' may be deleted or varied widely without untitling the contractor for any compansation in this respect.
- ii All works shall be carried out strictly as per detailed specification
- iii Tax shall be deducted from gross amount of the bill.
- iv I/We tender at the Item wise Rate entered in the schedule 'B' above after taking fully into consideration that the rates are inclusive of all leads, lifts, Royalty and other incidental expenses and that be rates are for finished item of works

officer
Issuing
Tender

Contractor

officer
opening
Tender

officer
Recommending
Tender

officer
accepting
Tender

गढ़वाल मण्डल विकास निगम लिमिटेड में भवन निर्माण कार्यों हेतु निविदा डाले जाने हेतु नियम एवं शर्तें

1. निविदा में दरें स्याही से शब्दों तथा अंको में अंकित की जानी चाहिए, कम अंकित दर ही मान्य होगी।
2. निविदा प्रपत्र के साथ रु0 100.00 के स्टाम्प पेपर पर एक रूपये का रसीदी टिकट लगाकर हस्ताक्षर कर सलंगन करना आवश्यक है जिस पर यह अंकित हो कि निविदा की वैधता की निर्धारित अवधि से पूर्व यदि वह अपने निवेदन को वापस लेता है तो उसके द्वारा जमा की गई धरोहर राशि जब्त कर ली जायेगी।
3. धरोहर राशि राष्ट्रीयकृत बैंक की नवीनतम एफ0 डी0 आर0/सी0 डी0 आर0/राष्ट्रीय बचत पत्र /किसान विकास पत्र के रूप में अधोहस्ताक्षरी के पक्ष में देय होगी।
4. आयकर एवं व्यापारकर की कटौती नियमानुसार की जायेगी तथा प्रत्येक वित्तीय वर्ष समाप्ति के एक माह के अन्दर कटौती के प्रमाण पत्र ठेकेदार/फर्म कार्यालय से अवश्य प्राप्त कर लें, विलम्ब के लिए विभाग उत्तरदायी नहीं होगा।
5. सर्षत एवं अपूर्ण निविदायें मान्य नहीं होगी।
6. निविदादाता निविदा डालने से पूर्व स्वयं स्थल निरीक्षण कर लें अन्यथा इस सम्बन्ध में कोई क्लेम मान्य नहीं होगा।
7. प्रबन्ध निदेशक, ग0म0वि0नि0लि0 को किसी भी अथवा समस्त निविदाओं को बिना कारण बताये, निरस्त करने का अधिकार सुरक्षित है।
8. साझेदारी में दी गई निविदा के साथ सत्यापित पार्टनरशिप डीड सलंगन करना अनिवार्य है।
9. निविदा में मदों की मात्रा आवष्कतानुसार घटाई/बढाई/समाप्त की जा सकती है जिसका कोई अतिरिक्त क्लेम मान्य नहीं होगा।
10. विभाग द्वारा ठेकेदार को कोई निर्माण सामग्री उपलब्ध नहीं करायी जायेगी। यदि कोई निर्माण सामग्री उपलब्ध करायी जायेगी तो उसकी कटौती नियमानुसार बिल से की जायेगी।
11. सीमेंट 43 ग्रेड पी0पी0सी0, आई0एस0 8112-1989 के अनुरूप ए0सी0सी0/सी0सी0आई0/अम्बुजा/विक्रम को प्रयुक्त किया जायेगा।
12. Fe 415TMT Bar (SAIL/ TATA TISCON / RINL) आई0एस0 1786-1986 ;के अनुरूप प्रयुक्त किया जायेगा तथा प्रत्येक लॉट का टैस्ट सर्टिफिकेट देना आवश्यक है।
13. निर्माण कार्य हेतु कार्य स्थल पर पानी / विद्युत की व्यवस्था ठेकेदार को स्वयं करनी होगी। इसमें विभाग की कोई जिम्मेदारी नहीं होगी तथा इस मद में अलग से कोई भुगतान नहीं किया जायेगा।
14. निविदादाता को निविदा के साथ व्यापारकर व ई0पी0एफ0 पंजीकरण प्रमाण पत्र तथा पेन कार्ड की छाया प्रति संलग्न करना अनिवार्य है।
15. विभाग /उत्तराखण्ड शासन की तकनीकी जाँच समिति अथवा उच्चाधिकारियों द्वारा कार्य गुणवत्ता में कमी के कारण यदि कोई वसूली प्रस्तावित की जाती है, तो वह ठेकेदार से की जायेगी एवं निर्माण कार्य की जाँच हेतु की गयी तोड़-फोड़ को ठीक करने का कार्य सम्बन्धित ठेकेदार द्वारा ही किया जायेगा।
16. कार्य सम्बन्धित ड्राईंग, डिजाईन, विशिष्टियों, सैनेट्री, विद्युत, फर्नीचर आदि का विवरण कार्यालय से प्राप्त किये जा सकते हैं।

प्रधान प्रबन्धक (निर्माण)
गढ़वाल मण्डल विकास निगम लि0
74 /1 राजपुर रोड, देहरादून।